PULSIPHER FARMS | CHRISTMAS RAILWAY

Stage 2 CAD validation summary

R0 / 17 October 2026 / selected technical review record

PRELIMINARY - NOT FOR CONSTRUCTION

These checks establish limited file integrity and static plan geometry. They are not engineering approval, a load rating, certification or validation for passenger operation.

Regular_Coach_GA_R0.step: 40 solids; geometry validity recorded as True. Bounding box: 10,160 x 2,794 x 2,860.4 mm.

Accessible_Coach_GA_R0.step: 26 solids; geometry validity recorded as True. Bounding box: 10,160 x 2,794 x 2,860.4 mm.

Regular_Coach_GA_R0.dxf: 51 entities; 0 recorded audit errors; coordinates in inches.

Accessible_Coach_GA_R0.dxf: 40 entities; 0 recorded audit errors; coordinates in inches.

Plan checks

32 regular seats; 11 accessible-coach fixed seats and 2 wheelchair bays. Regular seat rectangles are inside the cabin and outside the nominal aisle. Accessible seat/bay rectangles are outside the continuous route.

Only stated rectangular plan separations checked. Turning swept paths, human fit, egress and dynamic clearances remain unverified.

No full swept-envelope, suspension, human-fit, door-sweep, thermal, strength, fatigue, stability, braking or dynamic-clearance validation is represented. See the included README and original validation JSON for scope.